EXTENSION OF TIME PROPOSAL

1	Name of work	Improvt. to side drains in OLD Residency layout in Ward 07.
2	Amount of Work Portion	
3	Estimated Cost	35.00 lakhs
4	Name of contractor	R. Satheesh (Satya constructions)
5	Agreement No.	19/22-15 4.15 — 87/22 9.07.15 (~~enveloped agreed~~)
6	No. and date under which work order issued	19/22-15 dt 87/22-9.07.15 (consolidated WO)
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	45 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Technical changes in the work spot and BWSSB UGD line trouble delayed the completion of work
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

28/3/16.

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92